


COMPLETION REPORT

1	Name of the work	Improvements of drains at Maheshwarinagara & Kempegowda Nagar 6th 'B' Cross R/S in Dasarahalli W. No. 15.
2	Sanctioned Estimate No. & Date	EE/DD/TS/350/12-13 Dtd. 31/01/13
3	Head of Account which is chargeable	P. Code. 1771
4	Instrument Order NO. & Date	EE/DD/wo/132/13-14 Dtd. 4/9/13
5	Name Of Contractor	Sri. N. Shivananda, No. 35, 2nd cross, 1st A main road, Defence Colony, Bagalagunte, Bangalore 560 073..
6	Time Stipulated for Completion of work	90 days.
a		
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB. no. 1705/12-13 P. no. 32 to 32
8	Check Measurement of the Asst	MB NO - 1705/12-13 P. no 32 to 32
9	Name of the office/official in charge of the work	AGE (QSD)
10	a) Asst. Eng/Junior Eng	Sri N. C. Vennedesh AR
	b) Asst. Exe Engineer	Sri. Marjmath AR

Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
19,47,936/-	19,47,473/-	—	12457/-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


 ASSISTANT ENGINEER.


 ASSISTANT EXECUTIVE ENGINEER
 to the Deputy Engineer


 EXECUTIVE ENGINEER
 31/10

Bruhat Bangalore Mahanagara Palike,

Dasarahalli Zone, Bangalore-57